



















ID		Task Mode	Task Name	Duration	Start	Finish
0			Gull Lake Spillway Schedule October 5, 2020 Start	165 days	Mon 10/5/20	Fri 5/21/21
1						
2			Fall Construction	81 days	Mon 10/5/20	Mon 1/25/21
3			Mobilization	15 days	Mon 10/5/20	Fri 10/23/20
4			Clearing & SESC (Soil Erosion & Sediment Control) Measures	10 days	Mon 10/5/20	Fri 10/16/20
5			Siphon Installation	10 days	Mon 10/19/20	Fri 10/30/20
6			Sheet Pile Installation	10 days	Mon 11/2/20	Fri 11/13/20
7			Spillway Demolition	10 days	Mon 11/16/20	Fri 11/27/20
8			Spillway Construction	30 days	Mon 11/30/20	Fri 1/8/21
9			Backfill and Rip Rap	10 days	Mon 1/11/21	Fri 1/22/21
10			Open Spillway	1 day	Mon 1/25/21	Mon 1/25/21
11			Spring Construction	35 days	Mon 4/5/21	Fri 5/21/21
12			Pile Cap, Catwalk, Legacy wall	10 days	Mon 4/5/21	Fri 4/16/21
13			Fencing & Gates	5 days	Mon 4/19/21	Fri 4/23/21
14			Final Grading	10 days	Mon 4/26/21	Fri 5/7/21
15			Restoration	10 days	Mon 5/10/21	Fri 5/21/21
16			Demobilization	10 days	Mon 4/26/21	Fri 5/7/21

Project: Gull Lake Spillway Sch
Date: Tue 10/6/20

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only	